ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 135 + 112

МЕСТО MALI IDOŠ

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН THURSDAY ДАТУМ 28/12/2023. 1.

РАДНО ВРЕМЕ

I смена од 7 AM до 5 PM укупно 10 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника: Грађ. радн.	Занат.	Техн. особ.	Остали	Укупно	Механизација
I	10		1	10	21	ASPHALT PAVER
II						DRUM ROLLER X3
III						VAN X1 TRUCK X5

Температура / Време

У ..... час ..... C° (сунчано, облачно, киша)

У ..... час ..... C° (брзина ветра)

У ..... час ..... C° (ниво подземних вода)

ОПИС РАДА

ON DECEMBER 28TH, 2023 THE CONTRACTOR SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD - NOVI BEOGRAD ENGAGES THE SUBCONTRACTOR DOO PUT - INVEST NOVI SAD BASED ON SUBCONTRACT NO. 2023-ERGS-XSTL-LW-062 (SUBCONTRACTOR NO. 905/1 DATED DECEMBER 21ST, 2023) FOR ASPHALT WORK FOR OVERPASS KM 135 + 112, ANNEX 1 OF SUBCONTRACT NO. 2023-ERGS-XSTL-LW-062-01 (SUBCONTRACT NO 918 DATED DECEMBER 27TH, 2023), AND HANDOVER PROTOCOL OF THE ROUTE - REPORT BEFORE STARTING ASPHALTING WORKS NO. 921/4 DATED DECEMBER 27TH, 2023. THE SUBCONTRACTOR HAS BEEN ELECTRONICALLY PROVIDED WITH THE FOLLOWING DOCUMENTATION: PZI NO 2021-001-TC-2/1.1.30 FROM NOVEMBER 2021.

UPON INSPECTION OF THE SITE AND DETAILED EXAMINATION OF THE PREVIOUSLY EXECUTED WORK, IT IS NOTED THAT THE EXISTING CONCRETE STRUCTURE WITH A WATERPROOFING LAYER WAS NOT CONSTRUCTED ACCORDING TO THE PROJECT DOCUMENTATION (PROJECT PART NO. 2021-[illegible]-2/1.1.30). THEREFORE, IT WAS NECESSARY TO PERFORM LEVELING

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ-РУКОВОДИЛАЦ РАДОВА

НАДЗОРНИ ОРГАН

ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 135+112

МЕСТО MALI IĐOŠ

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO. LTD OGRANAK BEOGRAD-NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН THURSDAY ДАТУМ 28/12/2023 2.

РАДНО ВРЕМЕ

I смена од 7AM до 5PM укупно 10 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника: Грађ. радн.	Зан-нат.	Техн. особ.	Ос-тали	Укупно	Механизација
I	10		1	10	21	ASPHALT PAVER
II						DRUM ROLLER x3
III						VAN x1 TRUCK x5

Температура / Време

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

ОПИС РАДА

LAYER OF ASPHALT CONCRETE AB 11 S (PMB 45/80-65). THE QUANTITIES OF ASPHALT MIX USED ARE SHOWN IN THE DISPATCH NOTES. IT SHOULD BE NOTED THAT, DUE TO THE AFOREMENTIONED ISSUE, THE THICKNESS OF THE ASPHALT LAYER ALONG THE ENTIRE SECTION WILL BE GREATER THAN PLANNED, WHICH IS NOT IN ACCORDANCE WITH THE TECHNICAL REGULATIONS FOR ASPHALT WORKS, AS THE CONTRACTOR WAS AWARE BEFORE COMMENCING THE WORK.

IN ACCORDANCE WITH THE CONDITIONS STATED IN THE HANDOVER PROTOCOL NUMBER 921/4 DATED DECEMBER 27TH, 2023, MACHINE INSTALLATION OF THE LEVELING LAYER OF ASPHALT CONCRETE AB11 S (PMB 45/80-65) WAS CARRIED OUT ON THE SECTION AT KM 135+112 IN A TOTAL LENGTH OF 248 m. THE TOTAL QUANTITY OF INSTALLED ASPHALT AB 11 S PMB IS 218,20 TONS. ADDITIONALLY, CLEANING AND SPRAYING WITH BITUMEN EMULSION WERE PERFORMED. AFTER ASPHALT INSTALLATION, ROLLING AND MONITORING OF COMPACTION CONTINUED. NO DAMAGE TO THE WATERPROOFING WAS OBSERVED

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ РАДОВА

НАДЗОРНИ ОРГАН:

ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 135+112

МЕСТО MALI IĐOŠ

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD-NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН THURSDAY ДАТУМ 28/12/2023 | 3.

РАДНО ВРЕМЕ

I смена од 7AM до 5PM укупно 10 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	Занат.	Техн. особ.	Остали	Укупно	
I	10		1	10	21	ASPHALT PAVER
II						DRUM ROLLER X3
III						VAN X1 TRUCK X5

Температура — Време

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

ОПИС РАДА

DURING ASPHALT INSTALLATION. THE SUPERVISING AUTHORITY (THE ENGINEER) HAD NO OBJECTIONS TO THE PROGRESS OF THE WORK. A SAMPLE OF THE ASPHALT MIXTURE WAS TAKEN BY THE LABORATORY GI CPL DOO FROM VETERNIK.

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ РУКОВОДИЛАЦ РАДОВА:

Инжењерска комора Србије * Влало Д. Радановић дипл. грађ. инж. 415 H667 13 * Одговорни извођач радова

НАДЗОРНИ ОРГАН:

Инжењерска комора Србије * Бојан * Одговорни извођач радова

ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 135+112

МЕСТО MALI IĐOŠ

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO. LTD OGRANAK BEOGRAD- NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН FRIDAY ДАТУМ 29/12/2023 4.

РАДНО ВРЕМЕ

I смена од 7AM до 4 PM укупно 9 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	За-нат.	Техн. особ.	Ос-тали	Укупно	
I	10		1	10	21	ASPHALT PAVER
II						DRUM BOLLERX3
III						VAN X1 TRUCK X5

Температура

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

Време

ОПИС РАДА

TODAY, WORKS WERE CARRIED OUT ON THE CONSTRUCTION OF EXPANSION JOINT CONNECTORS USING DENSO TOK-BAND SK 50 X 100 mm. MACHINE INSTALLATION OF THE SMA 0/11 PMB 45/80-65 LAYER WAS PERFORMED ON THE SECTION AT KM 135 +112, IN A TOTAL LENGTH OF 248 m. THE TOTAL QUANTITY OF INSTALLED ASPHALT SMA 0/11 PMB 45/80-65 IS 152,86 TONS (SEE ATTACHED DISPATCH NOTE WITH THE QUANTITY OF ASPHALT CONSUMED). AFTER ASPHALT INSTALLATION, ROLLING AND MONITORING OF COMPACTION WERE CONTINUED. THE ASPHALT PAVING WORKS ON THE OVERPASS AT KM 135+112 ARE NOW COMPLETED. UPON COMPLETION WORKS, THE SUPERVISING AUTHORITY (THE ENGINEER) INSPECTED THEM AND FOUND NO OBJECTIONS. A SAMPLE OF THE ASPHALT MIXTURE WAS TAKEN BY THE LABORATORY GI CPL DOO FROM VETERNIK.

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ РАДОВА

НАДЗОРНИ ОРГАН: